



2025 Street Reconstruction Project Update

City of Lakeville Public Works 

Construction Update

Private Features in City Right-of-Way

We ask that residents locate private features in the City right-of-way so the contractor is made aware that there may be irrigation or invisible dog fences in the boulevard. The contractor will do their best to try to minimize damage to these systems and will repair during restoration.

[Watch this video demonstrating areas impacted by construction.](#)

[Get the most up to date construction schedule and phasing map \(PDF\).](#)

Phase 1 - 170th Street

This week the contractor flushed, cleaned, tested and confirmed the temporary water system is safe.

- **Week of July 14:** Contractor will continue lining watermain on 170th Street, with watermain tie-ins occurring behind the lining process.
- **Week of July 21:** Contractor will start storm sewer and hydrant re-bolt work on 170th & Hayes.

If individual driveways are impacted by construction, residents will be notified via door hanger to discontinue use and for how long.

Please be cautious and reduce vehicle speeds when approaching crews working in the roadway. Construction personnel will notify drivers, via hand signals, when it is safe to pass around moving equipment.

Further updates will be provided as the project progresses. ***The schedule may be shifted due to weather and unexpected delays.***

Contact Jon Muma, Lakeville Construction Inspector, at 952-985-2795 or jmuma@lakevillemn.gov for more information.

City of Lakeville | 20195 Holyoke Avenue | Lakeville, MN 55044 US

[Unsubscribe](#) | [Update Profile](#) | [Constant Contact Data Notice](#)



Try email marketing for free today!