



*2025 Miscellaneous Roadway
Improvements Project Update*

City of Lakeville Public Works



Construction Update

Private Features in City Right-of-Way

If you wish to protect private features from damage during construction, please temporarily remove them from the City right-of-way. [Visit the project website for a video demonstration of areas impacted by construction.](#)

[Get the most up to date construction schedule and phasing map \(PDF\).](#)

The schedule may be shifted due to weather and unexpected delays.

Phase 1: Hyde Park Avenue Neighborhood and Hydra Court

- Week of May 12: Traffic control, inlet protection and removals will occur early in the week. Storm sewer installation and adjustments will be completed. Concrete installation is planned for later in the week, weather dependent.
- Week of May 19: If not completed the previous week, concrete work continues as well as patching in by the new curb. Driveway patching as well as turf restoration are on the schedule for this week. No work is planned for Saturday, May 24.
- Week of the 26: No work to be done on Memorial Day. Milling and paving of the roadway will occur.

Hyde Park Traffic Counts/Speed Data: The City took counts in two locations along Hyde Park Ave. The following is what the results had shown: vehicle count 1 of 1,668 with 1,448 vehicles (or 86.8%) below posted speed and vehicle count 2 of 837 with 592 vehicles (or 70.7%) below the posted speed on Hyde Park Avenue.

At this time, no additional striping or changes to the corridor are planned.

Phase 2: Ireland Way Neighborhood

Concrete and other removals will be getting marked in the neighborhood with white paint in anticipation of the contractor beginning work on the site on June 2, 2025. Please mark any private irrigation and wireless dog fences.

All other areas of work will not begin until after the 4th of July and Pan-O-Prog.

Further updates will be provided as the project progresses. ***The schedule may be shifted due to weather and unexpected delays.***

Please be cautious and reduce vehicle speeds when approaching crews working in the roadway. Construction personnel will notify drivers, via hand signals, when it is safe to pass around moving equipment.

Contact Jake Johnson, the onsite City Project Representative, at 952-737-7409 or

jjohnson@lakevillemn.gov for more information.

City of Lakeville | 20195 Holyoke Avenue | Lakeville, MN 55044 US

[Unsubscribe](#) | [Update Profile](#) | [Constant Contact Data Notice](#)



Try email marketing for free today!