



2025 Street Reconstruction Project Update

City of Lakeville Public Works 

Construction Update

Private Features in City Right-of-Way

We ask that residents locate private features in the City right-of-way so the contractor is made aware that there may be irrigation or invisible dog fences in the boulevard. The contractor will do their best to try to minimize damage to these systems and will repair during restoration.

[Watch this video demonstrating areas impacted by construction.](#)

[Get the most up to date construction schedule and phasing map \(PDF\).](#)

Phase 1 - 170th Street

This week the contractor flushed, cleaned, tested and confirmed the temporary water system is safe.

- **Week of June 23:** The contractor will continue digging lining pits on 170th to accommodate the watermain lining work. The contractor will also begin lining the watermain on 170th working from Cedar Avenue west towards Hayes Avenue. Storm sewer work will start on 170th and Hayes. Directional drilling through Foxborough Park will start.
- **Week of June 30:** The contractor will continue digging and filling excavation pits on 170th to accommodate the watermain lining work. Storm sewer work will continue on 170th and Hayes. Directional drilling through Foxborough Park will continue.

If individual driveways are impacted by construction, residents will be notified via door hanger to discontinue use and for how long.

Please be cautious and reduce vehicle speeds when approaching crews working in the roadway. Construction personnel will notify drivers, via hand signals, when it is safe to pass around moving equipment.

Further updates will be provided as the project progresses. ***The schedule may be shifted due to weather and unexpected delays.***

Contact Jon Muma, Lakeville Construction Inspector, at 952-985-2795 or jmuma@lakevillemn.gov for more information.



Try email marketing for free today!