




## 2025 Street Reconstruction Project Update

City of Lakeville Public Works 

# Construction Update

### Private Features in City Right-of-Way

We ask that residents locate private features in the City right-of-way so the contractor is made aware that there may be irrigation or invisible dog fences in the boulevard. The contractor will do their best to try to minimize damage to these systems and will repair during restoration.

[Watch this video demonstrating areas impacted by construction.](#)

[Get the most up to date construction schedule and phasing map \(PDF\).](#)

### Phase 1 - 170th Street & Hayes Avenue

#### Week of August 25:

- New curb, sidewalk and pedestrian ramp installation will continue.
- The contractor will continue storm sewer, re-bolts and drain tile work.
- Curb, pedestrian ramp and sidewalk removals will continue.
- Catch basin castings will be installed.

#### Week of September 2:

- New curb, sidewalk and pedestrian ramp installation will continue.
- Concrete driveway installation will continue.

If individual driveways are impacted by construction, residents will be notified via door hanger to discontinue use and for how long.

Please be cautious and reduce vehicle speeds when approaching crews working in the roadway. Construction personnel will notify drivers, via hand signals, when it is safe to pass around moving equipment.

Further updates will be provided as the project progresses. ***The schedule may be shifted due to weather and unexpected delays.***

[Visit our website to see archived newsletters for the 2025 Street Reconstruction Project.](#)

Contact Jon Muma, Lakeville Construction Inspector, at 952-985-2795 or [jmuma@lakevillemn.gov](mailto:jmuma@lakevillemn.gov) for more information.



Try email marketing for free today!

---