



2025 Street Rehabilitation Project Update

City of Lakeville Public Works 

Construction Update

Private Features in City Right-of-Way

If you wish to protect private features from damage during construction, please temporarily remove them from the City right-of-way. At a minimum you should locate and mark all private underground features such as irrigation heads and dog fences. While this can help to mitigate damage to those systems, it is expected damage will occur if they are located in the City right-of-way where the contractor is working.

[Watch this video demonstrating areas impacted by construction.](#)

[Get the most up-to-date construction schedule and phasing map.](#)

Phase 1 - Townhome neighborhood (177th, 178th, Glasgow Way)

Week of September 2: No work scheduled at this time.

Week of September 8: No work scheduled at this time.

Phases 2 & 3 - Glacier Way, Glasgow Way and 175th Street

Week of September 2:

- Curb, pedestrian ramp and sidewalk removals will continue.
- Concrete installation will start followed by curb patching.

Week of September 8:

- Curb, pedestrian ramp and sidewalk removals will continue.
- Concrete installation will continue followed by curb patching.
- Restoration will start.

If individual driveways are impacted by construction, residents will be notified via door hanger to discontinue use and for how long.

Please be cautious and reduce vehicle speeds when approaching crews working in the roadway. Construction personnel will notify drivers, via hand signals, when it is safe to pass around moving equipment.

Further updates will be provided as the project progresses.

[Visit our website to see archived newsletters for the 2025 Street Rehabilitation Project.](#)

Contact Jon Muma, the City Construction Representative, at 952-985-2795 or jmuma@lakevillemn.gov for more information.



Try email marketing for free today!